

5/1 TO 5/5 COMPLETED 5/8 TO 5/12 5/15 TO 5/19

S. LOS ANGELES ST.

SIDEWALK CONCRETE TO BE REMOVED

**CONSTRUCTION COMPLETED:
818 - 824 S. LOS ANGELES ST.**

SCOPE OF WORK COMPLETED:
1) UPGRADED SIDEWALK TO ADA STANDARD

UTILITIES WORK COMPLETED:
1) REPLACED TWO GAS METER BOXES
2) ADJUSTED ONE GAS VALVE TO GRADE
3) ADJUSTED TWO VENTILATION HOLES TO GRADE
4) ADJUSTED ONE TIME WARNER BOX TO GRADE
5) REMOVED ONE BIKE RACK
6) ADJUSTED ONE WATER METER BOX TO GRADE

**CONSTRUCTION:
816 - 818 S. LOS ANGELES ST.**

SCOPE OF WORK:
1) UPGRADE SIDEWALK TO ADA STANDARD

UTILITIES WORK:
1) ADJUST ONE GAS METER BOX TO GRADE
2) ADJUST ONE BSL PULL BOX TO GRADE
3) REMOVE ONE PARKING KIOSK


**CONSTRUCTION:
810-816 S. LOS ANGELES ST.**

SCOPE OF WORK:
1) UPGRADE SIDEWALK TO ADA STANDARD

UTILITIES WORK:
1) EXPAND ONE TREE WELL
2) ADJUST ONE WATER METER BOX TO GRADE

2-WEEK CONSTRUCTION SCHEDULE

N.T.S.



BUREAU OF STREET SERVICES
CITY OF LOS ANGELES

NO.	REVISION DESCRIPTION	DATE	BY

WORK ACCEPTED SERIAL NO. INDEX NO.

DEPARTMENT OF PUBLIC WORKS
NAZARIO SAUCEDA

ENGINEERING DIVISION	DIRECTOR
DESIGNED BY: LAWRENCE LIN	INITIAL
CHECKED BY: NAME	DATE
APPROVED BY: NAME	
PROJECT NUMBER: NAME	

PRINCIPAL CIVIL ENGINEER DATE: HUGH S. LEE, S.E., C.C.S.

VERTICAL CONTROL: [CONTROL] HORIZONTAL CONTROL: [CONTROL]

SHEET TITLE: FASHION DISTRICT PHASE II CONSTRUCTION SCHEDULE - 5/8 TO 5/19
PROJECT: FASHION DISTRICT PHASE II STREETSCAPE PROJECT
ADDRESS: S. LOS ANGELES ST BETWEEN OLYMPIC BLVD AND 7TH ST.

WORK ORDER NO. M0014217
DRAWING NO. C-15
SHEET 15 OF SHEETS