

3/27 TO 3/31
COMPLETED

4/3 TO 4/7

4/15 TO 4/16 | 4/10 TO 4/14

E. OLYMPIC BLVD.

CALIFORNIA MARKET CENTER

S. LOS ANGELES ST.

CONSTRUCTION: HALF SIDEWALK IN FRONT
OF CALIFORNIA MARKET CENTER

SCOPE OF WORK:

- 1) UPGRADE 2ND HALF OF SIDEWALK TO ADA STANDARD

UTILITIES WORK:

- 1) INSTALL THREE NEW TREE FRAMES

SCOPE OF WORK COMPLETED:


- 1) UPGRADED ONE CURB RAMP TO ADA STANDARD

UTILITIES WORK COMPLETED:

- 1) ADJUSTED THREE DOT PULL BOXES TO GRADE
- 2) ADJUSTED ONE BSL PULL BOXES TO GRADE

2-WEEK CONSTRUCTION SCHEDULE

N.T.S.



SCALE: NOT TO SCALE

CITY OF LOS ANGELES DEPARTMENT OF PUBLIC WORKS BUREAU OF STREET SERVICES		NAZARIO SAUCEDA DIRECTOR ENGINEERING DIVISION DESIGNED BY: LAWRENCE LIN CHECKED BY: NAME APPROVED BY: NAME APPROVED BY PROJECT MGR: NAME		<table border="1"> <thead> <tr> <th>NO.</th> <th>REVISION DESCRIPTION</th> <th>DATE</th> <th>BY</th> </tr> </thead> <tbody> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> </tbody> </table>		NO.	REVISION DESCRIPTION	DATE	BY																
NO.	REVISION DESCRIPTION	DATE	BY																						
VERTICAL CONTROL : [CONTROL] HORIZONTAL CONTROL : [CONTROL]		PRINCIPAL CIVIL ENGINEER DATE: _____ HUGH S. LEE, S.E., C.C.S.		WORK ORDER NO. M0014217 DRAWING NO. C-11																					
SHEET TITLE: FASHION DISTRICT PHASE II CONSTRUCTION SCHEDULE - 4/3 TO 4/14 PROJECT: FASHION DISTRICT PHASE II STREETScape PROJECT ADDRESS: S.LOS ANGELES ST BETWEEN OLYMPIC BLVD AND 7TH ST.		INDEX NO.																							